



MERIT schedule status Oct. 2006


A. Fabich

CERN AB-ATB

VRVS session, 4th Oct. 2006



|Key-dates



- Access pit opened: 20th Nov 06 19th Feb. 07
 - Heavy material delivery (with crane) only possible in this period
 - Requires coordination of heavy activities in TT2/TT2A during installation phase
- from 19th Feb. 07: Access pit closed
 - Personal access only
 - MERIT commissioning phase starts
 - from mid March: PS hardware tests
 - Depending on hardware tests for MERIT beam line in TT2A: access closed
- from mid April: PS start with beam
 - Access closed
 - MERIT commissioning phase ends
 - Time limited access for personal possible
- MERIT physics run June-July



Schedule (excerpt)



ID	Task Name	Resource Names	Start	Finish	2007												
					2nd Half				1st Half								
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	/ Jui	n Ju	I Au	g
1	Accelerator Operation		12 Mar '07	23 Nov '07													
2	PS/SPS closed 2007		12 Mar '07	23 Nov '07													
3	PS run 2007		16 Apr '07	23 Nov '07													
4	Solenoid Power	AB-PO	01 Jul '05	27 Nov '06		:											
5	DC power supply	AB-PO	01 Jul '05	17 Nov '06				AB-PO									
6	-AC cirquitry	TS-EL	04 Sep '06	27 Nov '06		:		▼									
7	AC cell	TS-EL	04 Sep '06	27 Nov '06				TS-EL									
8	Cryogenics	AT-ECR	16 Jan '06	29 Jan '07		-				▼							
9	DVB	RAL	16 Jan '06	01 Sep '06	•												
15	Arrival at CERN		13 Nov '06	13 Nov '06			•	13-11									
16	System assembly - lab (Bat.180)	AT-ECR	19 Oct '06	15 Nov '06			A	T-ECR									
17	Surface commissioning + test	AT-ECR	14 Nov '06	28 Nov '06		:		AT-EC	R								
18	Installation	AT-ECR	16 Oct '06	29 Jan '07	-	-				•							
19	Dewar surface base	AT-ECR	16 Oct '06	15 Nov '06				T-ECR									
20	Dewar installation	AT-ECR	23 Jan '07	29 Jan '07	_				İ	AT-EC	R						
21	Cryo lines surface to TT2	AT-ECR	20 Nov '06	15 Dec '06		:		Α.	r-ECR								
22	Infrastructure+safety TT2	AT-ECR	27 Nov '06	05 Jan '07					AT-I	ECR							
23	Solenoid delivery	MERIT	10 Jan '07	10 Jan '07		:			• 1	0-01							
24	Experimental Area	ATB-EA	20 Nov '06	19 Feb '07	-	:				_							
25	Shaft opened	ATB-EA	20 Nov '06	19 Feb '07		:				<i>F</i>	ATB-EA						
26	Commissioning	MERIT	19 Feb '07	06 Apr '07	-							•					
30	Data taking	MERIT	18 Jun '07	13 Jul '07		:								•			
33	Dismantling	ATB-EA	16 Jul '07	19 Oct '07											■		_