Power Supply Status

Quotes received for Op Amps -20 Op amps will be purchased (2 spares). 21 week delivery quoted, -will be expedited, may do better. We may be able to pirate op amp from data acquisition system for use in power supply control system. - Evidently they are the same.

Cryo Foam/Insulation Status

Sample 1 pint kits received for CTD 621, and Cryocoat 620T MSDS forms sound "ominous" – but these are for unreacted 2 part epoxy systems. Products have very good adhesion to SST and are intended to eliminate O2 condensation. – They may be too strong to allow removal. We will mix some up and check consistency.

CVIP Status

Drawings approved. MIT simplified frame drawing sent to CVIP with Van's resuests for narrower and shorter frame. Everson is communicating with CVIP on segment 1 bore dimensions and placement of cernox sensors.


Everson Status:




Segment #1 Bore – Will be fitted to CVIP's Bore tube







Loads on the Bus **Bar Extensions**




rear lead are:

FX 113.73N FY 1982N FZ -24.5N

The total reaction for the 2 pads on the front lead are:

FX 627N FY 1714N FZ -17.25N



Strap Stress is only 18 MPa.